AKRON CITY SCHOOL DISTRICT

FACILITIES MASTER PLAN

December 8, 2008

Building	Cluster	Current # Students	2007 Projected # Students	Segm.	Current Master Plan	Swing or Move
Crouse ES	**Buchtel**	188	500	1	Replace, In construction, Open August 2009	Self swings, OPENS 8/09
Erie Island ES	Buchtel	224	0		Close	CLOSES 6/09
Portage Path ES	Buchtel	377	435	2	Replace, , Start abatement 2/2010	Swing to 400 WMkt 1/09
Rankin ES	Buchtel	267	385	3	Placed on Hold	Placed on Hold
Schumacher ES	Buchtel	294	385	3	Replace; to bid in 2008	Self swings
Helen Arnold	Buchtel		452	1	New CLC- Grdbrk 8/23/05	Dedication 10/19/07, Complete & Open 8/07
Buchtel HS	Buchtel	829	1,150	3	Replace 7-12 programming with Perkins	Potential Self Swing or Swing into Central Hower after East
Perkins MS	Buchtel	571	437	3	Close use as potential swing space	Self swings, Moves to converted Buchtel
Mason ES	**Central-Hower**	294	400	1	Replace, Grdbrk 6/6/06	Self Swing, Dedication 2/9/08(?), Complete & Open 1/08
Riedinger MS	Central-Hower	474	350	5	Under Review	CLOSES 6/09
Leggett ES	Central-Hower	279	400	2	Replace, start const. 10/08	Self Swing
Central-Hower HS	Central-Hower	0	0		Closed 2006, use as HS swingspace	East swings 8/07
Barber ES	**East**	326	484	2	Replace, start const. 5/08	Barber swing to old Mason1/08 OPENS 12/09
Hotchkiss ES	East	0	0		closed 2006	Bridges housed in building
Robinson ES	East	307	500	1	Replace-Grdbrk 3/2/07	Self swing, Dedication 9/4/08, Complete & Open 8/08
Seiberling ES	East	583	325	4	Replace	Swings to 400 W. Market
East HS	East	901	1,300	2	Renovate/Convert to 7-12, Est Construction start 3/09	Swings to C-H 8/07
Goodyear MS	East	610	0		Close: use as swing space	Moves to converted 7-12 East
Betty Jane ES	**Ellet**	452	450	1	Replace, Grdbrk 6/7/06	Self swing, Dedication 3/6/08(?), Complete & Open 1/08
Betty Jane Annex	Ellet	41	0		Demolished 2006	Moved to Hotchkiss- 2006
Hatton ES	Ellet	538	350	4	Replace	Swing to Hyre
Ritzman ES	Ellet	324	400	1	Replace, Construction 11/07-8/08	Swings to 400 W.Mkt 8/07 OPENS 8/09
Windemere ES	Ellet	376	350	3	Replace	Swing to old B.Jane Summer 08
Ellet HS	Ellet	1219	1,100	5	Replace	Self Swing
Hyre MS	Ellet	803	750	3	Replace	Self Swing
Case ES	**Firestone**	388	350	5	Replace	Swings into 400 WMkt based on future segment scheduling
Resnik ES	Firestone	379	350	1	Replace, Grdbrk 11/12/05	Dedication 12/16/06, Complete & Open 12/06
King ES	Firestone	342	350	5	Renovate	Swings into 400 WMkt or new building at Stan Hywet
Essex ES	Firestone	267	0		Close	could be part of Stan Hywet
Firestone HS	Firestone	1285	900	4	Potential Replace or Renovate Under Review	Swings into Central Hower based on future segment Scheduling
Litchfield MS	Firestone	659	598	4	Renovate/Add Under Review	Swing Space TBD
Barrett ES	**Garfield**	326	241	5	Renovate	Under Review
Firestone Park ES	Garfield	488	450	4	Replace/renovate	Swings into old Voris
Glover ES	Garfield	457	400	1	Replace, Construction 5/07-12/08	Dedication 2/26/09, Complete & Open 12/08
David Hill ES	Garfield	225	450	1	Replaced, Grdbrk 3/4/06	Dedication 12/14/07, Complete & Open 8/07
McEbright ES	Garfield	251	350	3	Replace Construction to begin late2009 early 2010 Start	Moves to old Lincoln 8/09
Voris ES	Garfield	334	350	1	Replace, Grdbrk10/22/05	Dedication 1/20/07, Complete & Open 1/07
Lincoln ES	Garfield	391	0		Close	CLOSES 6/09 McEbright swings to Lincoln 8/09
Garfield HS	Garfield	1363	900	5	Under Review Replace	Potential self swing
Goodrich MS	Garfield	571	0	6	To CLOSE	CLOSE 6/09
Kent MS	Garfield	687	441	4	Being Reviewed Replace/Renovate/combined program with Garfield	Under Review potential self swing
Heminger ES	**Kenmore**	186	0		Close 6/07-assigned to Rimer	Used as swing for Innes 6th-8/07
Lawndale ES	Kenmore	209	300	4	Under Review	Under Review
Margaret Park ES	Kenmore	218	0		Close 6/07- Arnd, Crse, Lwndle, Pffer	Swing space- Innes 7/8th -8/07
Pfeiffer ES	Kenmore	235	350	4	Replace	Follows Lawndale into Mgt Pk or potential self swing
Rimer ES	Kenmore	179	350	2	Replace/est. start const. 3/08	Swing to old Voris -7/07 OPENS 8/09
Sam Salem ES	Kenmore	257	350	1	Replace, Grdbrk 2/21/07	Self swing, Dedication 9/18/08, Complete & Open 8/08
Smith ES	Kenmore	235	0		Close	
Kenmore HS	Kenmore	1069	900	5	Renovate	Swings
Innes MS	Kenmore	757	800	2	Renovate, Opens 08/09?	Swing MgPk7/8/Heming6th-7/07 OPENS 8/09
Kenmore Annex	Kenmore	13			Close	
Bettes ES	**North**	234	300	4	Replace	Under Review
Findley ES	North	339	450	2	Replace-receives Jackson - start const. 4/08	Swing to old Jennings 12/07 OPENS 12/09
Forest Hill ES	North	295	400	1	Replace, Grdbrk 2/9/07	Self swing, Dedication 8/26/08, Complete & Open 8/08
Harris ES	North	396	300	4	Replace	Swing to old Jennings
Jackson ES	North	196	0		Close 7/07	Use as AOC
North HS	North	880	941	6	Renovate	
Jennings MS	North	589	750	1	Replace, Grdbrk 3/11/06	Self swing, Dedication 2/13/08(?), Complete & Open 12/07
Crosby ES (Alt. Academy)		297	n/a		Closed 2004, Program Relocated	
Stewart ES	Open Enrollment	185	0	6	To be reviewed	MOVES TO CROUSEas school within school 8/09
Science, Math & Tech	Open Enrollment	0	500	2	Renovate/Add @ NIHF, Grdbrk 5/6/08	Const. 6/08-11/09 OPENS at 400 W. Mkt 8/09
Miller-South ES/MS	Open Enrollment	450	450	5	Renovate/Add	Could swing to Old Perkins or MgPk
Early College	Open Enrollment				located at U of Akron- 60-100/class	opens 9/07
Totals		25,909	24,174			

Close
Under construction
In design
Completed